| / | POWER | DISTRIBUTION COMMISSIONING TEST SHEET – DISTRIBUTION SUBSTATION (NON-FIRE RATED) HPC-4DL-07-0003-2014 This commissioning test sheet covers the checking that must be undertaken on all new distribution substations placed in the open. | | | | | | | | | |
|---|---|---|---------------------------------------|--------------------------|----------------|--------------------------|------------|-------|--|--|--|
| | NOTE: Tests must be carried out after the installation. SAFETY: At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes. In preparation for the checks, wherever possible make the area safe. | | | | | | | | | | |
| DAT | : | Project No. | | Name of Officer | | | | | | | |
| Loca | tion: | | | | | | | | | | |
| 1. | 1. VISUAL INSPECTION AND SAFETY CHECK (SUBSTATION ACCESS) | | | | | | | | | | |
| 1 | Check that the ins | stallation complies with the dis | tribution construction standards and | l applicable design drav | wings (especia | ally correct orientation | as per DSM | l 3). | | | |
| 2 | Check that the are | ea immediately around the sul | ostation is level as per design and s | uitable for heavy vehicl | es to access. | | | | | | |
| 3 | Check that there is sufficient clearance to allow the installation of distribution transformer (size – 1.5 m high, 1.9 m wide and 1.6 m long, weighing 5,000 kg). | | | | | | | | | | |
| 4 | Check that there is 24 hr/day & 7 days/wk access for Horizon Power staff and equipment. | | | | | | | | | | |
| 5 | For sole use substations, check that the substation is not more than 30 m from the street boundary. | | | | | | | | | | |
| 2. | VISUAL INSPECT | ION AND SAFETY CHECK (S | SUBSTATION SITE) | | | | | | | | |
| 1 | Check that Public Safety has been considered (e.g. cabinets secured and locked, trip hazards removed where applicable). | | | | | | | | | | |
| 2 | Check that the substation is 1 m above the 100 year flood levels and not lower than the finished level of surrounding lots and adjacent road N/A [N/A] | | | | | | N/A 🗌 | | | | |
| 3 | Check that the substation has not been built in water course and that the drainage is suitable (if applicable). | | | | | | | | | | |
| 4 | Check that there a | are no other services (i.e. gas, | telecommunications and water) eit | her on or under or in cl | ose proximity | to the site. | | | | | |
| 5 | Check that the substation is not located within: 15 m from telecommunication facilities, 10 m from fire hydrants/brigade booster assemblies, 8 m from gas/petroleum dispensing or storage facility and away from noise sensitive premises. | | | | | | | | | | |
| 6 | Check that if substation is located in trafficable areas, suitable protective structures are installed to protect substation and operational personnel. | | | | | | | | | | |
| 7 | Check that the substation's exposed surface is suitable stabilised (e.g. crushed aggregate or blue metal) to prevent soil erosion, that allows ease of access to cables beneath. | | | | | | | | | | |
| 8 | Check that there is adequate earthing provided for the substation (minimum of two earths installed). | | | | | | | | | | |
| 9 | Check that the ne possible) | arest conductive material is at | least two (2) metres away from the | earth ring/system (tak | e a photo if | Measured distance | m | | | | |
| 10 | 10 Check that the correct Labels and Danger Signs have been attached to switchgear, transformers and other equipment | | | | | | | | | | |
| Document Management CS# 2733737 Page 1 of 3 | | | | | | | | | | | |



DISTRIBUTION COMMISSIONING TEST SHEET – DISTRIBUTION SUBSTATION (NON-FIRE RATED) HPC-4DL-07-0003-2014

This commissioning test sheet covers the checking that must be undertaken on all new distribution substations placed in the open.

| 3. | VISUAL INSPECTION AND SAFETY CHECK (CONSUMER MAINS AND MAIN SWITCHES) | | | | | | | |
|--|---|----|--|--|--|--|--|--|
| 1 | Check that the consumer's mains is correct for the installation. | | | | | | | |
| 2 | Check if the main switchboard is contiguous as required by load. | | | | | | | |
| 3 | Check that mechanical interlocking has been provided where necessary. | | | | | | | |
| 5 | Check that the earthing (minimum 70 mm cable) has been connected to all electrical equipment. | | | | | | | |
| 6 | Is protection setting information provided? Yes No If "No" then record settings in Section 6 or take a photo of customer's main switch and send for verification. | | | | | | | |
| 4. | VISUAL INSPECTION AND SAFETY CHECK (SCREENING) | | | | | | | |
| 1 | Check that the proposed screening has been discussed and agreed to by Horizon Power. Note: installation of screening to take place after Horizon Power has finished on site. | | | | | | | |
| 2 | Check that if full screening has been proposed, two openings have been provided (if applicable, doors supplied). | | | | | | | |
| 3 | Check that if screening includes roofing, Horizon Power has been consulted regarding bonding to earth, ventilation and equipment access. | | | | | | | |
| 4 | Check that if the screening is conductive (e.g. metallic, concrete) then: a) The screen has to be installed 2 m from any conductive equipment, or b) If the screen is installed on substation site boundary, is must be connected to the earthing system as well as to an extra earth ring installed 1 m around the screen. The screen must be isolated, and must not be continuous with other fencing. | | | | | | | |
| 5. OPERATIONAL HANDOVER | | | | | | | | |
| The commissioning officer must ensure that all checks are completed and the test results comply with the minimum standards. I hereby certify that all sections have been completed with satisfactory results and transfer responsibility to the network operating authority. This equipment is ready to be SAFELY energised. Commissioning Officer: | | | | | | | | |
| Sigr | Date: DD/MM/YY Time: HH:M | IM | | | | | | |
| | | | | | | | | |
| Ensure the work area is left tidy with no hazards to the public. Hand over responsibility to the operating authority Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate. | | | | | | | | |
| IMPORTANT: PLEASE ATTACH AS-BUILT DRAWINGS AND DATASHEETS TO THIS SHEET AND SEND TO RELEVANT ASSET MANAGER | | | | | | | | |
| Docu | ment Management CS# 2733737 Page 2 of 3 | | | | | | | |

| POWER | | BUTION COMMISSIONING TEST SHEET – DIS HPC-4DL-07-00 test sheet covers the checking that must be unde | | the open. |
|--------------------------|------------------|--|-----------------------|-------------|
| 6. RECORD OF PRO | TECTION SETTINGS | IF APPLICABLE) | | I |
| Over Current (O/C) Setti | ng | | | |
| Pick Up Current | | Trip Time | Instantaneous Pick Up | |
| Earth Fault Current (E/F |) Setting | | · · · | |
| Pick Up Current | | Trip Time | Instantaneous Pick Up | |
| Any Other Settings | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Document Management (| | | | Page 3 of 3 |