HORIZON POWER	DISTRIBUTION COMMISSIONING TEST SHEET – LOW VOLTAGE OVERHEAD LINES HPC-4DL-07-0017-2014 This commissioning test sheet covers the checking and commissioning of all replacement or new installations of low voltage bare overhead lines.								
SAFETY: At all times r	maintain	suitable cle	earance to all other electrical equipment and	verify pla	nned escape	routes.			
DATE:	Project I	Project No.			Name of Officer				
Location:									
Location of Conductor: From:				To:					
1. INSTALLATION AN	ID CONS	TRUCTION	N CHECKS	•					
	1	Check that the installation complies with the distribution construction standards and applicable design drawings.							
	2	Check the supply to the bare overhead line, that it is switched off, isolated as per switching sheet and permit.							
	3	Confirm (with approved testing device) that the line is de-energised.							
Inspect the constructed lir	4	Apply short-circuiting equipment							
and carry out the following		Check the conductor arrangement and ensure correct clearances from the ground, buildings and trees.							
checks.	6	Wherever possible, check that there is no physical damage to the conductor or equipment and that all is secured.							
	7	Check that the structures are clearly numbered and labelled correctly.							
	8	Check that all terminations and connections are completed correctly and secured.							
	9	Check that Public Safety has been considered (e.g. trip hazards removed, anti-climbing devices applied where applicable).							
2. CONDUCTOR TEN	SION CH	ECK							
Check the tension of the conductors as per the conductor tension table and record the details.	1	Date ten	sioned			DD/MM/YYYY			
	2	Conduct	tor size and type				Tension correct		
	3	Ambient	temperature			۵°			
	nd 4	Ruling s	pan (bay) length			m			
	5	Tension (dynamometer) kg							
	6	Beat bay length m							
	7	Tension (beat method) seconds per 5 wave return							
Document Management C	S# 27334	49	Version 3			Page	1 of 2		



DISTRIBUTION COMMISSIONING TEST SHEET – LOW VOLTAGE OVERHEAD LINES

HPC-4DL-07-0017-2014

This commissioning test sheet covers the checking and commissioning of all replacement or new installations of low voltage bare overhead lines.

3. LINE HARDWARE			
Check the clearance of the conductors, poles and stays (if applicable)	1	Check that the installation (poles, line hardware and other equipment) complies with the distribution construction standards, applicable design drawings and there is no sign of damage.	
	2	Check that the voltage rating of the line hardware matches the system voltage (if applicable).	
	3	Check that all connections are correctly placed and are secure.	
	4	Check that no loose or unconnected items exists on the line.	

4. ENERGISATION

Energisation of the low voltage overhead line	1	Ensure that all short-circuiting equipment has been removed (if applicable).	
	2	Check that the low voltage fuses are correct (if applicable). Refer to Section 10 DDM Vol 5 (HPC-5DC-07-0005-2012) or section 4.3 LV Mains Protection of the System Rules (HPC-9DJ-01-0002-2015)	
	3	Conduct a service connection test on all installations where the service connections have been disturbed.	
	4	If the LV network is to be interconnected with another LV network, phase out at the normally open point; otherwise phase out as required.	

5. OPERATIONAL HANDOVER

The commissioning officer must ensure that all checks are completed and the test results comply with the minimum standards.

I hereby certify that all sections have been completed with satisfactory results and transfer responsibilit	y to the network	operating authori	ty. This equipm	nent is ready to be
SAFELY energised.				
Commissioning Officer:	Pay Number:			
Signature:	Date:	DD/MM/YY	Time:	HH:MM

1. Ensure the work area is left tidy with no hazards to the public.

2. Hand over responsibility to the operating authority

3. Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate.